

# Summary of Remaining Construction & Remediation Activities

Last Updated: February 19, 2010

Note: Construction activities for the 2010 construction season are expected to begin in late March/ early April of 2010 depending on the weather. Construction of the Final Remedy at the Marjol Site is expected to be completed by June 30, 2010.

<u>Activity</u>	<u>Status/Anticipated Start Date</u>	<u>Approximate Duration</u>
<b>2010 CONSTRUCTION SEASON</b>		
Excavation and Confirmatory Sampling	Completed other than excavation of sediments from the sedimentation basin.	2 weeks for sediment excavation
Installation of the Liner and Drainage Layers of the Cap	March/April 2010	3 weeks
Placement of Cap Cover Soil	April/May 2010	2 weeks
Topsoil and Seed Containment Area	May/ June 2010	4 weeks
Fine-grading of Access Road Around Containment Area	June 2010	2 days
Contractor Demobilization	June 2010	5 days
Maintenance and Monitoring Once Remedy is Completed	June 2010 forward	Ongoing